

**SEWERAGE SERVICES DEPARTMENT SARAWAK
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK**

Desludging Volume for Sibu Sludge Treatment Plant

2018 (Targeted Volume for SMC: 25,000 m³)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
SMC	1,992	2,210	2,382	2,177	1,713	2,109	2,585	3,046	2,132	2,831	1,661	161
Other	20	-	-	-	-	-	-	4	-	-	-	-
Total	2,012	2,210	2,382	2,177	1,713	2,109	2,585	3,050	2,132	2,831	1,661	161

Properties Desludged (nos.)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
SMC	808	698	862	886	658	740	1,001	1,010	754	928	543	44
Other	2	-	-	-	-	-	-	1	-	-	-	-
Total	810	698	862	886	658	740	1,001	1,011	754	928	543	44

Effluent Standard Monitoring (mg/L)

Parameter	Standard A	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
BOD₅	20	9	8	14	14	11	16	10	9	9	11	12	13
COD	120	45	42	66	69	57	79	49	44	43	57	60	61
SS	50	17	33	21	9	5	34	24	5	12	14	27	52