

**SEWERAGE SERVICES DEPARTMENT SARAWAK
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK**

Desludging Volume for Miri Sludge Treatment Plant

Second Year of Operation (Targeted Volume for MCC: 15,000 m³)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
MCC	429	613	1,332	1,458	1,756	1,358	1,643	1,569	1,308	1,761	1,415	345
Other	-	14	-	-	-	-	-	-	-	-	-	-
Total	429	613	1,332	1,458	1,756	1,358	1,643	1,569	1,308	1,761	1,415	345

Properties Desludged (nos.)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
MCC	134	254	396	492	546	409	469	379	419	297	261	57
Other	-	-	-	-	-	-	-	-	-	-	-	-
Total	134	254	396	492	546	409	469	379	419	297	261	57

Effluent Standard Monitoring (mg/l)

Parameter	Standard A	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
BOD₅	20	20	9	10	9	16	14	13	9	11	6.87	20	6
COD	120	89	38	46	39	72	59	60	42	53	19	94	28
SS	50	10	8	12	10	36	20	16	10	4	85	4	4