

**SEWERAGE SERVICES DEPARTMENT SARAWAK  
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK**

**Desludging Volume for Miri Sludge Treatment Plant**

**Fifth Year of Operation (Targeted Volume for MCC: 25,000 m<sup>3</sup>)**

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
<b>MCC</b>	1,832	2,784	3,299	2,447	2,251	1,637	2,804	2,481	2,536	3,076	2,935	112
<b>Other</b>	-	-	-	-	-	-	10	-	-	-	-	-
<b>Total</b>	1,832	2,784	3,299	2,447	2,251	1,637	2,814	2,481	2,536	3,076	2,935	112

**Properties Desludged (nos.)**

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
<b>MCC</b>	382	524	646	553	723	437	783	417	601	842	623	32
<b>Other</b>	-	-	-	-	-	-	1	-	-	-	-	-
<b>Total</b>	382	524	646	553	723	437	349	417	601	842	623	32

**Effluent Standard Monitoring (mg/L)**

Parameter	Standard A	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
<b>BOD<sub>5</sub></b>	20	11	11	18	18	19	17	14	19	9	12	13	17
<b>COD</b>	120	56	57	86	89	92	81	71	97	44	58	63	82
<b>SS</b>	50	29	4	42	30	31	20	8	9	7	14	9	15