

**SEWERAGE SERVICES DEPARTMENT SARAWAK  
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK**

**Desludging Volume for Miri Sludge Treatment Plant**

**First Year of Operation (Targeted Volume for MCC: 10,000 m<sup>3</sup>)**

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
<b>SMC</b>	1311	800	644	981	830	473	237	454	865	1379	779	184
<b>Other</b>	-	14	-	-	-	-	-	-	-	-	-	-
<b>Total</b>	1311	814	644	981	830	473	237	454	865	1379	779	184

**Properties Desludged (nos.)**

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
<b>SMC</b>	26	34	85	91	67	70	82	79	151	187	141	28
<b>Other</b>	-	1	-	-	-	-	-	-	-	-	-	-
<b>Total</b>	26	35	85	91	67	70	82	79	151	187	141	28

**Effluent Standard Monitoring (mg/l)**

Parameter	Standard A	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
<b>BOD<sub>5</sub></b>	20	-	-	-	-	-	-	-	-	18	8	19	5
<b>COD</b>	120	-	-	-	-	-	-	-	-	81	40	90	21
<b>SS</b>	50	-	-	-	-	-	-	-	-	12	5	13	4