

**SEWERAGE SERVICES DEPARTMENT SARAWAK
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK**

Desludging Volume for Miri Sludge Treatment Plant

First Year of Operation (Targeted Volume for MCC: 10,000 m³)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
SMC	1311	800	644	981	830	473	237	454	865	1379	779	184
Other	-	14	-	-	-	-	-	-	-	-	-	-
Total	1311	814	644	981	830	473	237	454	865	1379	779	184

Properties Desludged (nos.)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
SMC	26	34	85	91	67	70	82	79	151	187	141	28
Other	-	1	-	-	-	-	-	-	-	-	-	-
Total	26	35	85	91	67	70	82	79	151	187	141	28

Effluent Standard Monitoring (mg/l)

Parameter	Standard A	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
BOD₅	20	-	-	-	-	-	-	-	-	18	8	19	5
COD	120	-	-	-	-	-	-	-	-	81	40	90	21
SS	50	-	-	-	-	-	-	-	-	12	5	13	4