

**SEWERAGE SERVICES DEPARTMENT SARAWAK
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK**

Desludging Volume for Miri Sludge Treatment Plant

Eleventh Year of Operation (Targeted Volume for MCC: 25,000 m³)

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	TOTAL
MCC	1760.50	2235.10	3077.40	3131.00	3597.60	966.20	1366.50	2531.40	1009.20	3532.90	4477.30	1218.10	28,903.20
Other	-	-	-	-	-	-	-	-	-	-	-	-	0
TOTAL	1760.50	2235.10	3077.40	3131.00	3597.60	966.20	1366.50	2531.40	1009.20	3532.90	4477.30	1218.10	28,903.20

Properties Desludged (nos.)

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	TOTAL
MCC	734	168	145	131	135	113	127	135	110	136	154	113	2201
Other	-	-	-	-	-	-	-	-	-	-	-	-	0
TOTAL	734	168	145	131	135	113	127	135	110	136	154	113	2201

Effluent Standard Monitoring (mg/L)

Parameter	Standard A	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
BOD₅	20	7	6	6	7	12	17	5	5	6	6	7	7
COD₅	120	33	28	27	33	52	78	24	20	28	25	31	30
SS	50	6	7	8	12	13	6	6	13	10	10	12	17