

SEWERAGE SERVICES DEPARTMENT SARAWAK
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK

Desludging Volume for Sibu Sludge Treatment Plant

2017 (Targeted Volume for SMC: 25,000 m³)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
SMC	2,258	2,018	2,795	2,231	2,179	1,547	2,135	2,230	2,329	2,375	2,724	182
Other	2	53	-	-	-	-	-	10	-	6	19	-
Total	2,261	2,070	2,795	2,231	2,179	1,547	2,135	2,240	2,239	2,380	2,743	182

Properties Desludged (nos.)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
SMC	566	653	1,039	817	865	600	612	787	887	938	836	25
Other	1	3	-	-	-	-	-	1	-	1	1	-
Total	689	757	930	705	823	775	897	1,072	1,048	890	469	25

Effluent Standard Monitoring (mg/L)

Parameter	Standard A	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
BOD₅	20	6	8	14	13	13	9	9	9	11	11	10	9
COD	120	33	38	68	65	63	45	46	45	54	52	48	43
SS	50	9	5	15	6	10	16	6	26	13	7	18	10