

**SEWERAGE SERVICES DEPARTMENT SARAWAK  
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK**

**Desludging Volume for Sibu Sludge Treatment Plant**

**2019 (Targeted Volume for SMC: 25,000 m<sup>3</sup>)**

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
<b>SMC</b>	2,325.1	1,946.9	2,692.6	2,645.7	2,485.6	2,036.9	3,146.3	3,096.8	2,661.3	1,283.8	679	2,559
<b>Other</b>	-	-	-	-	-	-	-	-	-	10.0	-	-
<b>Total</b>	2,325.1	1,946.9	2,692.6	2,645.7	2,485.6	2,036.9	3,146.3	3,096.8	2,661.3	1,293.8	679	2,559

**Properties Desludged (nos.)**

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
<b>SMC</b>	891	580	889	976	916	757	1187	1057	889	418	214	583
<b>Other</b>	-	-	-	-	-	-	-	-	-	1	-	-
<b>Total</b>	891	580	889	976	916	757	1187	1057	889	419	214	583

**Effluent Standard Monitoring (mg/L)**

Parameter	Standard A	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
<b>BOD<sub>5</sub></b>	20	13	14	12	14	15	14	9	15	12	16	11	11
<b>COD</b>	120	62	68	58	68	72	70	46	73	58	77	51	57
<b>SS</b>	50	33	19	13	40	20	25	28	40	36	34	34	33