

SEWERAGE SERVICES DEPARTMENT SARAWAK
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK

Desludging Volume for Sibu Sludge Treatment Plant

2019 (Targeted Volume for SMC: 25,000 m³)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
SMC	2,325.1	1,946.9	2,692.6	2,645.7	2,485.6	2,036.9	3,146.3	3,096.8	2,661.3	1,283.8	679	2,559
Other	-	-	-	-	-	-	-	-	-	10.0	-	-
Total	2,325.1	1,946.9	2,692.6	2,645.7	2,485.6	2,036.9	3,146.3	3,096.8	2,661.3	1,293.8	679	2,559

Properties Deslужged (nos.)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
SMC	891	580	889	976	916	757	1187	1057	889	418	214	583
Other	-	-	-	-	-	-	-	-	-	1	-	-
Total	891	580	889	976	916	757	1187	1057	889	419	214	583

Effluent Standard Monitoring (mg/L)

Parameter	Standard A	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
BOD₅	20	13	14	12	14	15	14	9	15	12	16	11	11
COD	120	62	68	58	68	72	70	46	73	58	77	51	57
SS	50	33	19	13	40	20	25	28	40	36	34	34	33