

SEWERAGE SERVICES DEPARTMENT SARAWAK
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK

Desludging Volume for Miri Sludge Treatment Plant

Thirteenth Year of Operation (Targeted Volume for MCC: 25,000 m³)

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	TOTAL
MCC	1,600.05	2,262.80	2,490.69	2,302.92	1,899.42	2,099.27	2,201.90	2,094.50	2,407.95	2,006.58	2,608.64	1,025.77	25,000.49
Other	-	-	-	-	-	-	-	-	-	-	2.16	-	2.16
TOTAL	1,600.05	2,262.80	2,490.69	2,302.92	1,899.42	2,099.27	2,201.90	2,094.50	2,407.95	2,006.58	2,610.80	1,025.77	25,002.65

Properties Desludged (nos.)

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	TOTAL
MCC	378	401	552	397	697	518	962	925	667	574	489	233	6,793
Other	-	-	-	-	-	-	-	-	-	-	1	-	1
TOTAL	378	401	552	397	697	518	962	925	667	574	490	233	6,794

Effluent Standard Monitoring (mg/L)

Parameter	Standard A	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
BOD ₅	20	6	4	6	19	6	10	3	8	13	6	8	6
COD ₅	120	29	17	29	89	28	44	12	37	60	28	34	25
SS	50	11	17	8	12	5	4	13	13	12	26	21	20