

SEWERAGE SERVICES DEPARTMENT SARAWAK
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK

Desludging Volume for Miri Sludge Treatment Plant

Eighth Year of Operation (Targeted Volume for MCC: 25,000 m³)

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	TOTAL
MCC	1,735.5	1,143.5	675.6	665.0	1,265.4	1,900.8	2,374.8	2,058.0	2308.4	2,153.9	1,093.1	661.8	18,035.80
Other	-	-	-	-	-	-	-	-	51.0	-	-	-	51.0
TOTAL	1,735.5	1,143.5	675.6	665.0	1,265.4	1,900.8	2,374.8	2,058	2,359.4	2,153.9	1,093.1	661.8	18,086.80

Properties Desludged (nos.)

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	TOTAL
MCC	149	240	106	214	239	307	726	709	649	451	190	255	4,235
Other	-	-	-	-	-	-	-	-	1	-	-	-	1
TOTAL	149	240	106	214	239	307	726	709	650	451	190	255	4,236

Effluent Standard Monitoring (mg/L)

Parameter	Standard A	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
BOD₅	20	14	8	13	-	11	10	13	8	10	9	9	5
COD₅	150	68	41	62	-	56	51	62	41	51	43	48	28
SS	50	39	25	28	-	25	21	47	38	14	9	7	5