

**SEWERAGE SERVICES DEPARTMENT SARAWAK
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK**

Desludging Volume for Sibu Sludge Treatment Plant

2020 (Targeted Volume for SMC: 25,000 m³)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
SMC	2,342.6	2,795.5	1,193.3	1,331.6	1,676.3	2,676.7	2,851.3	2,689.7	2,591	2,797	1,645	410
Other	-	-	-	-	-	-	30.0	-	-	-	-	20.0
Total	2,342.6	2,795.5	1,193.3	1,331.6	1,676.3	2,676.7	2,881.3	2,689.7	2,591	2,797	1,645	430

Properties Desludged (nos.)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
SMC	828	867	494	434	525	916	964	800	873	938	581	94
Other	-	-	-	-	-	-	1	-	-	-	-	1
Total	828	867	494	434	525	916	965	800	873	938	581	95

Effluent Standard Monitoring (mg/L)

Parameter	Standard A	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
BOD₅	20	13	14	18	-	17	15	13	15	12	16	16	12
COD	120	63	66	85	-	81	75	61	74	58	78	80	60
SS	50	38	37	43	-	29	28	37	37	34	59	15	13