

**SEWERAGE SERVICES DEPARTMENT SARAWAK
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK**

Desludging Volume for Miri Sludge Treatment Plant

Sixth Year of Operation (Targeted Volume for MCC: 25,000 m³)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
MCC	1,568	1,247	1,728	1,888	1,458	2,260	2,435	3,995	2,525	3,191	3,463	1,411
Other	-	-	-	-	-	-	-	-	-	-	-	-
Total	1,568	1,247	1,728	1,888	1,458	2,260	2,435	3,995	2,525	3,191	3,463	1,411

Properties Desludged (nos.)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
MCC	613	287	122	652	801	1,139	1,444	1,407	1,148	873	807	410
Other	-	-	-	-	-	-	-	-	-	-	-	-
Total	613	287	122	652	801	1,139	1,444	1,407	1,148	873	807	410

Effluent Standard Monitoring (mg/L)

Parameter	Standard A	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
BOD₅	20	12	9	16	8	7	7	11	11	15	15	6.84	10
COD	120	59	46	77	39	36	37	54	53	73	73	12	49
SS	50	5	12	13	12	14	9	38	12	19	19	36	6