

SEWERAGE SERVICES DEPARTMENT SARAWAK
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK
Desludging Volume for Miri Sludge Treatment Plant

Nineth Year of Operation (Targeted Volume for MCC: 25,000 m³)

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	TOTAL
MCC	431.80	1612.10	2249.70	1719.40	760.50	567.20	994.80	840.00	1523.30	2541.00	2595.03	1033.60	16,868.43
Other	-	-	-	-	-	-	-	-	-	-	-	4.09	4.09
TOTAL	431.80	1612.10	2249.70	1719.40	760.50	567.20	994.80	840.00	1523.30	2541.00	2595.03	1037.69	16,872.52

Properties Desludged (nos.)

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	TOTAL
MCC	95	123	428	206	247	211	311	238	222	401	436	234	3152
Other	-	-	-	-	-	-	-	-	-	-	-	1	1
TOTAL	95	123	428	206	247	211	311	238	222	401	436	235	3153

Effluent Standard Monitoring (mg/L)

Parameter	Standard A	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
BOD₅	20	10	10	7	5	9	10	8	6	8	9	9	9
COD₅	120	52	51	33	25	45	49	38	32	41	43	43	39
SS	50	17	15	7	14	10	8	8	6	17	9	6	10