

**SEWERAGE SERVICES DEPARTMENT SARAWAK  
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK  
Desludging Volume for Sibü  
Sludge Treatment Plant 2021**

**2021 (Targeted Volume for SMC : 25,000 m<sup>3</sup>)**

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
SMC	1,593	820	1,960	1,851	1,898	1,788	2,024	3,018	2,739	2,630	3,101	1,578
Other	-	-	-	9.0	-	-	12.0	-	2.0	-	-	-
Total	1,593	820	1,960	1,860	1,898	1,788	2,036	3,018	2,741	2,630	3,101	1,578

**Properties Desludged (nos.)**

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
SMC	560	153	735	664	641	587	681	1,009	1,030	1,076	1,141	584
Other	-	-	-	1	-	-	1	-	1	-	-	-
Total	560	153	735	665	641	587	682	1,009	1,031	1,076	1,140	584

**Effluent Standard Monitoring (mg/L)**

Parameter	Standard A	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
BOD <sub>5</sub>	20	9	12	9	12	14	13	11	13	8	17	13	8
COD	120	47	60	45	58	70	63	55	65	41	77	58	36
SS	50	6	5	23	28	27	17	14	20	4	13	4	9