

**SEWERAGE SERVICES DEPARTMENT SARAWAK
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK**

Desludging Volume for Miri Sludge Treatment Plant

Tenth Year of Operation (Targeted Volume for MCC: 25,000 m³)

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	TOTAL
MCC	798.37	1659.72	1478.99	666.39	396.93	631.49	2848.22	3351.90	3544.00	2549.40	1757.60	1413.80	21,096.81
Other	-	-	-	-	-	-	-	-	-	-	-	-	0
TOTAL	798.37	1659.72	1478.99	666.39	396.93	631.49	2848.22	3351.90	3544.00	2549.40	1757.60	1413.80	21,096.81

Properties Desludged (nos.)

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	TOTAL
MCC	309	281	195	209	152	184	102	251	1065	1182	197	231	4358
Other	-	-	-	-	-	-	-	-	-	-	-	-	0
TOTAL	309	281	195	209	152	184	102	251	1065	1182	197	231	4358

Effluent Standard Monitoring (mg/L)

Parameter	Standard A	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
BOD₅	20	10	15	16	17	12	19	8	10	11	12	7	14
COD₅	120	46	54	74	75	55	87	36	46	49	53	31	62
SS	50	6	8	2	9	5	24	9	3	4	21	10	7