

**SEWERAGE SERVICES DEPARTMENT SARAWAK  
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK**

**Desludging Volume for Miri Sludge Treatment Plant**

**Tenth Year of Operation (Targeted Volume for MCC: 25,000 m<sup>3</sup>)**

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	TOTAL
<b>MCC</b>	798.37	1659.72	1478.99	666.39	396.93	631.49	2848.22	3351.90	3544.00	2549.40	1757.60	1413.80	<b>21,096.81</b>
<b>Other</b>	-	-	-	-	-	-	-	-	-	-	-	-	<b>0</b>
<b>TOTAL</b>	<b>798.37</b>	<b>1659.72</b>	<b>1478.99</b>	<b>666.39</b>	<b>396.93</b>	<b>631.49</b>	<b>2848.22</b>	<b>3351.90</b>	<b>3544.00</b>	<b>2549.40</b>	<b>1757.60</b>	<b>1413.80</b>	<b>21,096.81</b>

**Properties Desludged (nos.)**

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	TOTAL
<b>MCC</b>	309	281	195	209	152	184	102	251	1065	1182	197	231	<b>4358</b>
<b>Other</b>	-	-	-	-	-	-	-	-	-	-	-	-	<b>0</b>
<b>TOTAL</b>	309	281	195	209	152	184	102	251	1065	1182	197	231	<b>4358</b>

**Effluent Standard Monitoring (mg/L)**

Parameter	Standard A	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
<b>BOD<sub>5</sub></b>	<b>20</b>	10	15	16	17	12	19	8	10	11	12	7	14
<b>COD<sub>5</sub></b>	<b>120</b>	46	54	74	75	55	87	36	46	49	53	31	62
<b>SS</b>	<b>50</b>	6	8	2	9	5	24	9	3	4	21	10	7