

SEWERAGE SERVICES DEPARTMENT SARAWAK
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK

Desludging Volume for Miri Sludge Treatment Plant

Fourth Year of Operation (Targeted Volume for MCC: 25,000 m³)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
MCC	2,712	2,382	2,522	2,015	2,713	1,874	2,303	2,862	1,869	2,298	848	242
Other	-	-	-	-	-	-	-	-	-	9	-	-
Total	2,712	2,382	2,522	2,015	2,713	1,874	2,303	2,862	1,869	2,308	848	242

Properties Desludged (nos.)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
MCC	773	341	431	373	451	428	349	671	469	485	150	9
Other	-	-	-	-	-	-	-	-	-	3	-	-
Total	773	341	431	373	451	428	349	671	469	488	150	9

Effluent Standard Monitoring (mg/L)

Parameter	Standard A	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
BOD₅	20	16	8	7	7	10	5	9	5	7	11	7	6
COD	120	76	39	34	33	49	24	45	28	35	54	34	32
SS	50	14	19	12	26	23	14	4	18	12	35	16	6