

**SEWERAGE SERVICES DEPARTMENT SARAWAK
JABATAN PERKHIDMATAN PEMBETUNGAN SARAWAK**

Desludging Volume for Sibu Sludge Treatment Plant

2014 (Targeted Volume for SMC: 25,000 m³)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
SMC	2,384	2,382	1,958	2,020	2,001	1,382	2,560	2,101	1,824	876	1,885	1,062
Other	10	-	-	36	-	-	-	36	-	-	59	-
Total	2,394	2,382	1,958	2,056	2,001	1,382	2,560	2,137	1,824	876	1,944	1,062

Properties Desludged (nos.)

	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
SMC	1,016	1,005	838	809	811	513	965	765	721	304	658	426
Other	1	-	-	1	-	-	-	1	-	-	1	-
Total	1,017	1,005	838	810	811	513	965	766	721	304	659	426

Effluent Standard Monitoring (mg/l)

Parameter	Standard A	Jan	Feb	Mac	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
BOD₅	20	4	4	9	7	5	14	12	16	15	16	11	11
COD	120	21	17	38	33	23	60	54	79	67	78	50	53
SS	50	4	5	5	7	6	6	9	36	38	8	6	24